

2020 Holiday Curtailment

Program

Updated: 12/21/20

Shutdown Tuesday, December 22, 2020, 3:00 pm	Startup Monday, January 4, 2021 10:00 am
--	--

Team			
Num	Name	Office*	Cell Number
1	Bruce Chamberlain	EO	510-812-3711
2	Catherine Patton	EO	510-549-6472
3	Kume Wolde	EO	510-292-8100
4	Ahmed Hassani	EO	510-847-3100
5	U Yu Kyi	SE	510-812-2137
6	Raul Abesamis	EMS	510-812-0828
7	David Etayo - ALC	EMS	510-812-2130
8	Bricio Yurjar - Barrington	EMS	510-812-0831
9	Todd McFerren	ELEC	510-812-0853
10	TBD	ELEC	
11			

*EO = Energy Office

SE = Stationary Engineer, PM

EMS = Energy Management System

ELEC = Electrical Shop

General Notes:

- 1 Safety first
- 2 Systems supporting fume hood, animal, or temperature controlled operations should NOT be turned off
- 3 **Setback heat exchangers/boilers to 140 degrees (minimum).**
- 4 Field verify that systems can be de-energized and shutdown
- 5 Where variations occur, notify leads and record differences
- 6 Notify leads of system shutdown and startup failures

Curtailment at regular times			
Building Name	Ltg 19	Systems	Notes
ANTHONY	Elec	LIGHTING	Alarmed -Contact Sharay
BANCROFT 2200	Elec	FAN, HEAT, LIGHTING	
CHANNING 2515	Elec	Turn Down BOILER, LIGHTING	
DWINELLE ANNEX	Elec	FANS, SETBACK STEAM, Setback HEAT, LIGHTING	
HARGROVE LIB	Elec	TURN OFF LIGHTING - LCD panel in main elec rm	
PIEDMONT 2222	Elec	SET STATS to LOWEST TEMP, LIGHTING	
PIEDMONT 2224	Elec	SET STATS to LOWEST TEMP (This excludes AC system), LIGHTING	
PIEDMONT 2232	Elec	FURNACE, LIGHTING	
PIEDMONT 2234	Elec	Unoccupied - BOILER, LIGHTING	
PIEDMONT 2240	Elec	SHUTDOWN HHW BOILER, Lighting	
SOUTH	Elec	FANS, STEAM RADIATORS, LIGHTING	
WHEELER	Elec	Fans, Setback HHW to 140 - have fitter onsite, Lighting (Wattstopper)	
WURSTER	Elec	Panel 1H 2B on first floor (ok if Lobby ltg is off). Lighting circuits 2, 3, 8, 9, 10.	